

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



## Lady's Island Middle School 30 Cougar Dr, Lady's Island 29907


Cluster: Beaufort      Principal: Dr. Chavon Browne

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,517,742 | Encumbered and Paid: | \$2,164,036 |
| Transfers/Adjustments:   | \$11,116    | Paid to Date:        | \$1,648,241 |
| Revised Budget:          | \$2,528,858 | Available Budget:    | \$364,822   |

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925381-1

Current Phase: Closeout      Phase %: 98%      Delivery Method: CMAR  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



- Scope: **2019 Bond Referendum**
- CM Pre-Con Services (LIMS)
- Design Services
- Design Services printing (LIMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Technology /Infrastructure
- Technology Items under \$5,000
- Technology software


**Project Details:** Phase 1 scope of work includes painting of the interior corridors, security vestibule renovations, and upgrades to the IT closets.

**Monthly Progress:** Closeout is in progress. Final documents are being reviewed.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925381-2

Current Phase: Closeout      Phase %: 98%      Delivery Method: CMAR  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



- Scope: **2019 Bond Referendum**
- Safety/Security
- Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Construction is complete. Pending final amendments of Phase 1 and Phase 2 for completion.