

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



## Mossy Oaks Elementary School 2510 Mossy Oaks Rd, Beaufort 29902


Cluster: Beaufort      Principal: Melissa Vogt

Original Appropriations:	\$1,598,782	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$1,598,782	Available Budget:	\$1,480,393

### Playground Renovation Project ID: 51925337-1

Current Phase: Bid and Award      Phase %: 10%      Delivery Method: CMAR

Design Firm: PlayWorld      Contractor: PlayWorld



Architect Selection      Design/Permitting      Project Bid      Construction      Closeout

**Scope: 2019 Bond Referendum  
Design Services printing (MOES)  
Playgrounds**


**Project Details:** Scope of work includes new playground equipment and surface areas.

**Monthly Progress:** Playground design is complete. Fee proposal has been received and Purchase Order is pending.

### Phase 1 - 2019 Bond Referendum Renovation Project ID: 51925337-2

Current Phase: Design      Phase %: 10%      Delivery Method: CMAR

Design Firm: Quackenbush      Contractor: Thompson Turner Construction



Architect Selection      Design/Permitting      Project Bid      Construction      Closeout

**Scope: 2019 Bond Referendum  
Safety/Security  
Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Design has begun. Site walk thru and kick-off meeting have taken place. Construction is scheduled for Summer 2022.