

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$12,085,384
Transfers/Adjustments:	(\$5,152,691)	Paid to Date:	\$12,066,728
Revised Budget:	\$20,318,633	Available Budget:	\$8,233,249

Phase 1 - 2019 Bond Referendum Addition


Project ID: 51925397-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

Project Details: Scope of work for Phase 1 to include building addition.

Monthly Progress: Project is complete.

Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925397-2

Current Phase: Design

Phase %: 8% Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

Project Details: Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

Monthly Progress: Design is in progress. Construction scheduled to begin Spring 2023 for Athletics and Safety/Security.