

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



Okatie Elementary School

53 Cherry Point Rd, Okatie 29909

Cluster: Bluffton

Principal: Jamie Pinckney

Original Appropriations:	\$2,349,839	Encumbered and Paid:	\$217,046
Transfers/Adjustments:	\$0	Paid to Date:	\$213,968
Revised Budget:	\$2,349,839	Available Budget:	\$2,132,793

2019 Bond Referendum Renovation

Project ID: 51925372-1


Current Phase: Design

Phase %: 8%

Delivery Method:

Design Firm: SGA

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Playground sidewalks

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements and Technology Infrastructure improvements.

Monthly Progress: Kick-off meeting has taken place. Design is in progress. Construction has been scheduled for Winter 2022.

Phase 1 - Playground Renovation

Project ID: 51925372-2


Current Phase: Complete

Phase %: 100%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: The Pre-K playground scope was accelerated due to damaged existing equipment. The work is complete.