

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2022



## Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude

Original Appropriations:	\$1,089,146	Encumbered and Paid:	\$184,422
Transfers/Adjustments:	(\$59,251)	Paid to Date:	\$118,389
Revised Budget:	\$1,029,896	Available Budget:	\$845,473

### 2019 Bond Referendum Renovation

Project ID: 51925338-1


Current Phase: Design

Phase %: 13%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: AJAX



**Scope: 2019 Bond Referendum**

**Playgrounds**

**Safety/Security**

**Technology /Infrastructure**

**Project Details:** Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.

**Monthly Progress:** Design in progress. Construction scheduled to begin Winter 2022.