

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022




**St. Helena Elementary School**  
**1025 Sea Island Pkwy, St. Helena Island 29920**  
 Cluster: Beaufort      Principal: Dr. Tara Mack

Original Appropriations:	\$2,133,509	Encumbered and Paid:	\$501,595
Transfers/Adjustments:	\$2,285	Paid to Date:	\$313,521
Revised Budget:	\$2,135,794	Available Budget:	\$1,634,199

## Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925339-1

Current Phase: Construction      Phase %: 80%      Delivery Method: CMAR  
 Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.




**Scope: 2019 Bond Referendum**  
**Design Services**  
**Safety/Security**  
**Special Inspections (from District 01 Design Services)**  
**Survey Services (SHES)**  
**Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems.  
**Monthly Progress:** Construction in progress. IT room buildout and cable trays are complete. Gym IDF installation is complete. Remaining gym renovations in progress.

## Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925339-2

Current Phase: Bid and Award      Phase %: 65%      Delivery Method: CMAR  
 Design Firm: McMillan Pazden Smith Architecture      Contractor: AJAX



**Scope: 2019 Bond Referendum**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems and electrical systems.  
**Monthly Progress:** Design is complete. Pricing is in progress. Construction is scheduled for Summer 2022.