

2017 BOND PROJECTS – BOARD UPDATE

Nottingham Elementary School Replacement

Spring Branch Independent School District
 SBISD Project No. 67236
 PBK Project No. 20335
 June 30, 2022



1) PROJECT TEAM:

Owner:	Spring Branch ISD	Assoc. Superintendent for Ops:	Travis Stanford
		Dir. of Planning & Construction:	Max Buja
		Project Manager:	Noel Moreno / Geoff Bay
Architect:	PBK	Partner-in-Charge:	Brandon Ross
		Architect / Client Executive:	Philip Stewart
CM-at-Risk:	Durotech, Inc.		


2) GENERAL SCOPE OF WORK:

- Replacement of Nottingham Elementary School while maintaining school operations during construction.

3) BOND PLAN PROJECT TIMELINE:

- The following project is included in year four of the bond program. The Project Advisory Team is involved from the Schematic Design (SD) to the Design Development (DD) phase.

PROJECT ADVISORY TEAM	JANUARY 2021 – AUGUST 2021
CMAR SELECTION PROCESS	JANUARY 2021 – MARCH 2021
SCHEMATIC DESIGN	JANUARY 2021 – APRIL 2021
DESIGN DEVELOPMENT	MAY 2021 – JUNE 2021
CONSTRUCTION DOCUMENTS	JULY 2021 – NOVEMBER 2021
GMP PROCESS / BOARD APPROVAL	OCTOBER 2021 – MARCH 2022
CONSTRUCTION PHASE	MARCH 2022 – AUGUST 2023
OCCUPANCY	AUGUST 2023



4) PROJECT STATUS OVERVIEW

- All piers are in place
- Grade beams installation ongoing for areas C & D
- Hydrated lime stabilization has commenced near central plant

5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Durotech pricing items for PTA additions.
- PBK met with SBISD to review playground options
- Elevator pit finished
- Plumbing and electrical underground ongoing for areas A & B

6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Grade beams to be finished
- Prep and pour Bus loop paving/entries

7) **PHOTOGRAPHS:**



Hydrated Lime stabilization



Reinforcement steel and vapor barriers for grade beams Area C & D



Underground electrical. Area C



Elevator pit