

Pawnee Elementary School WEEKLY PROGRESS REPORT 07/29/2022



Crane Staging Area for Gym Precast



South Side Gravel Laydown

This Week: 07/25/22—07/29/22

- Continue Underground Plumbing-Pour 4
- Tapped Water Main
- Electrical Conduit Installed on East Side
- Prep Crane Staging for Gym Precast

Next Week: 08/01/22—08/05/22

- Complete Underground MEP for Pour 5
- Prep Slab on Grade Pour 5
- Complete Gravel Laydown
- Prep Parking Lot for School

Weather Days this week:

- (2) Days



Kitchen Footings Completed



East Side Backfilled to Grade

Pawnee Elementary School WEEKLY PROGRESS REPORT 07/22/2022



East Side Access Road Graded



Gym Footings Poured

This Week: 07/18/22—07/22/22

- Rock Laydown Area / Access Roads
- Prep / Clear Precast Crane Staging Areas
- Complete Utility Install on East Side
- Gym Footings Prepped & Poured
- Complete Grading on South Side

Next Week: 07/25/22—07/29/22

- Begin and Complete Area A Pre-cast Erection
- Continue Underground Plumbing-Pour 4
- Tap Water Main
- Electrical Conduit Installed on East Side

Weather Days this week:

- (0) Days



Precast Footings Poured



Domestic Water Utility Install

Pawnee Elementary School WEEKLY PROGRESS REPORT 07/15/2022



Section 3 Slab on Grade Poured



East Storm Sewer Backfilled

This Week: 07/11/22—07/15/22

- Pour East & South Gym Footings
- Pour Section 3 Slab on Grade
- Complete Remaining South Fill
- Prep Gravel Access Roads & Ramps
- Bring East Side Access to Finish Grade
- Continue Utility Install on East Side

Next Week: 07/18/22—07/22/22

- Rock Laydown Area / Access Roads
- Prep / Clear Precast Crane Staging Areas
- Complete Utility Install on East Side
- Rock East Access Road

Weather Days this week:

- (0) Days



Continued Footings to Gym Area



Section 3 Slab on Grade Poured

Pawnee Elementary School WEEKLY PROGRESS REPORT 07/08/2022



Prep For East Gym Footings



Poured Area A Footings

This Week: 07/05/22—07/08/22

- Pour Area A Footings
- Continue Plumbing and Electrical Underground
- Pour Slab on Grade for Sections 2
- Continue Storm Infrastructure
- Install Water & Fire Lines on East Side
- Install Main Electrical Feeders

Next Week: 07/11/22—07/15/22

- Pour East Gym Footings
- Formwork & Prep for Section 3 Slab on Grade
- Continue Remaining South Fill
- Prep To Rock Laydown Area & Access Roads

Weather Days this week:

- (0) Days



Continued East Storm Sewer



Formwork & Prep for Slab Section 2

Pawnee Elementary School WEEKLY PROGRESS REPORT 07/01/2022



Section 1 Slab on Grade



Continuing Storm up West Side

This Week: 06/27/22—07/01/22

- Pour Area A Footings
- Continue Plumbing and Electrical Underground
- Pour Slab on Grade for Sections 1
- Continue Storm Infrastructure
- Continue Grading East Side

Next Week: 07/04/22—07/08/22

- Formwork & Prep for Section 3 Slab on Grade
- Continue Storm Infrastructure
- Prep/Pour Area A Footings
- Install Water & Fire Lines on East Side
- Install Main Electrical Feeders

Weather Days this week:

- (0) Days



East Side Grading for Storm



Formwork & Prep for Section 2

Pawnee Elementary School WEEKLY PROGRESS REPORT 06/24/2022



Grading on Northeast Corner



Plumbing & Electrical Underground

This Week: 06/20/22—06/24/22

- Continue Area A Footings
- Continue Grading For Utilities Install
- Slab on Grade Preparation
- Continue Storm Infrastructure
- Continue Plumbing and Electrical Underground

Next Week: 06/27/22—07/01/22

- Pour Area A Footings
- Continue Utilities Install
- Continue Plumbing and Electrical Underground
- Pour Slab on Grade Sections 1&2
- Continue Storm Infrastructure

Weather Days this week:

- (2) Days



Continued Footing Formwork & Prep



Continued Storm Infrastructure

Pawnee Elementary School WEEKLY PROGRESS REPORT 06/17/2022



South Side Fill



Plumbing & Electrical Underground

This Week: 06/13/22—06/17/22

- Continue Area A Footings
- Remaining South Fill
- Continue Slab on Grade Prep
- Continued Grading East Side For Utilities
- Continue Plumbing and Electrical Underground
- Continue Storm Infrastructure

Next Week: 06/20/22—06/24/22

- Continue Area A Footings
- Continue Grading For Utilities Install
- Continue Plumbing and Electrical Underground
- Slab on Grade Preparation
- Continue Storm Infrastructure

Weather Days this week:

- (0) Days



Continued Footing Formwork & Prep



West Entrance Repair On-Going

Pawnee Elementary School WEEKLY PROGRESS REPORT 06/03/2022



Continued Storm Sewer Install



Footing Excavation

This Week: 05/31/22—06/03/22

- Continue Storm Sewer Install
- Continue Foundation Excavation
- Begin Demo Of East Retaining Wall & Playground
- Begin Grading East Side For Utilities
- Plumbing and Electrical Underground

Next Week: 06/06/22—06/10/22

- Continue Grading For Utilities Install
- Continue Plumbing and Electrical Underground
- Slab Pour 1
- Continue Storm Sewer Install

Weather Days this week:

- (2) Days



Continued Footing Layout and Excavation



Connex Delivery—Temp Location

Pawnee Elementary School WEEKLY PROGRESS REPORT 05/27/2022



Storm Sewer Install



Prep Water Detention Material

This Week: 05/23/22—05/27/22

- Begin Cutting East Side For Utilities
- Continue Storm Sewer Install
- Continue Foundation Excavation

Next Week: 05/31/22—06/03/22

- Electrical Underground
- Slab Pour 1
- Begin Plumbing Underground for Slab Pour 2
- Begin Demo Of East Retaining Wall & Playground
- Continue Grading East Side For Utilities
- Continue Storm Sewer Install

Weather Days this week:

- (4) Days



Relocated Fencing for Grading & Utility Install



Prep for Spread Footings

Pawnee Elementary School WEEKLY PROGRESS REPORT 05/20/2022



Plumbing Underground Sanitary



Continued Pouring Footings

This Week: 05/16/22—05/20/22

- South Storm Sewer Install
- Continued Pouring Footings
- Plumbing Underground
- Construct Precast Mock Up

Next Week: 05/23/22—05/27/22

- Electrical Underground
- Prep For Slab Pour 1
- Demo East Retaining Wall & Play-ground
- Begin Cutting East Side For Utilities
- Continue Storm Sewer Install

Weather Days this week:

- (2) Days



Prep for Spread Footings



Precast Mock Up

Pawnee Elementary School WEEKLY PROGRESS REPORT 05/13/2022



Footing Reinforcement Install



Foam Board Install

This Week: 05/09/22—05/13/22

- Deliver and Prep Storm Structures
- Continue To Prep & Pour Area B Footings
- Install Plumbing Underground
- Temp. Power Complete

Next Week: 05/16/22—05/20/22

- Continue To Prep & Pour Area B Footings
- Install Storm Structures & Detention Basin
- Temp. Roads & Gravel Laydown Phase 2

Weather Days this week:

- (0) Days



Install Plumbing Underground



Pour Area B Footings

Pawnee Elementary School WEEKLY PROGRESS REPORT 05/06/2022



Footing Reinforcement Delivery



Laydown Area

This Week: 05/02/22—05/06/22

- Complete Aggregate Piers
- Deliver and Prep Rebar
- Area B Footings Layout
- Temp. Roads & Gravel Laydown Phase 1

Next Week: 05/09/22—05/13/22

- Deliver and Prep Storm Structures
- Continue Area B Footings
- Install Plumbing Underground
- Temp. Roads & Gravel Laydown Phase 2

Weather Days this week:

- (2) Days



Footing Layout



Completed Aggregate Piers

Pawnee Elementary School WEEKLY PROGRESS REPORT 04/29/2022



Building Pad



Laydown Filter Fabric

This Week: 04/25/22—04/29/22

- Finish up Aggregate Piers
- Complete Rocking Building Pad
- Deliver and Prep Rebar
- Begin Area B Footings

Next Week: 05/02/22—05/06/22

- Deliver and Prep Storm Structures
- Area B Footings
- Prep Laydown & Temp. Roads

Weather Days this week:

- (2) Days



Raising Grade At Laydown Area



Site Overview

Pawnee Elementary School WEEKLY PROGRESS REPORT 04/22/2022



Aggregate Piers



Building Pad Prep

This Week: 04/18/22—04/22/22

- Continue Aggregate Piers
- Continue Rocking Building Pad

Next Week: 04/25/22—04/29/22

- Deliver and Prep Rebar
- Deliver and Prep Storm Structures
- Complete Aggregate Piers
- Area B Footings

Weather Days this week:

- (2) Days



Installed Oxblue Camera



Site Overview

Additional Photos



Pawnee Elementary School WEEKLY PROGRESS REPORT 04/15/2022



Mobilized Trailer



Building Pad Prep

This Week: 04/11/22—04/15/22

- Import Material for Building Pad
- Connect Temp. Power
- Mobilize Trailer
- Begin Aggregate Piers
- Site Surveying

Next Week: 04/18/22—04/22/22

- Continue Aggregate Piers
- Deliver and Prep Rebar
- Deliver and Prep Storm Structures

Weather Days this week:

- (2) Days



Imported Material For Building Pad



Site Overview

Pawnee Elementary School WEEKLY PROGRESS REPORT 04/08/2022



Ground Breaking Ceremony



Building Pad Prep

This Week: 04/04/22—04/08/22

- Recompacted Building Pad
- Ground Breaking Ceremony
- Strip Topsoil

Next Week: 04/11/22—04/15/22

- Import Material for Building Pad
- Connect Temp. Power
- Mobilize Trailer
- Aggregate Piers

Weather Days this week:

- (2) Days



Compaction of Building Pad



Site Overview

Pawnee Elementary School WEEKLY PROGRESS REPORT 03/25/2022



Temp. Pickup Loop



Temp. Fencing and Signage

This Week: 03/21/22—03/25/22

- Temp. Pickup Loop and Striping Install
- Temp. Fence and Signage Install
- Continued Prep For New Building Pad/Site Grading

Next Week: 03/28/22—04/01/22

- Continue Prep For New Building Pad/Site Grading
- Maintain Access Roads
- Mobilize Office Trailer
- Install/Connect Temp. Power
- Grade For Site Access Roads

Weather Days this week:

- (3) Days



Striping



Continue Prep For New Building Pad

Pawnee Elementary School WEEKLY PROGRESS REPORT 03/18/2022



Project Fencing



Removed Existing Canopy

This Week: 03/14/22—03/18/22

- Project Fencing
- Cut-in & Pour Construction Entrance
- Remove Existing Canopy
- Relocate Playground Equipment
- Stripe Rerouted Pickup Lane/ Turnaround
- Prep For New Building Pad

Next Week: 03/21/22—03/25/22

- Continue Prep For New Building Pad/Site Grading
- Mobilize Office Trailer
- Temp. Power
- Temp. Roads and Gravel Laydown
- Ground Breaking Ceremony

Weather Days this week:

- (0) Days



Erosion Control



Prep For New Building Pad