

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2022



Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926


Cluster: Hilton Head Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$3,367,184
Transfers/Adjustments:	(\$690,957)	Paid to Date:	\$3,020,757
Revised Budget:	\$9,445,458	Available Budget:	\$5,958,231

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
CM Pre-Con Services (HHIHS)
Special Inspections (from District 01 Design Services)

Project Details: Phase 1 scope of work includes stadium improvements to the lights.
Monthly Progress: Phase 1 work is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Closeout Phase %: 95% Delivery Method: CMAR
Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
Athletics
Design Services (HHIHS)
Survey Services (HHIHS)

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.
Monthly Progress: Construction in progress. Turf field has been installed. Logos for center of field are delivered and pending acceptable weather and availability for installation.