

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2022



Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek Principal: Elizabeth Rivera


Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$1,262,500
Transfers/Adjustments:	(\$15,668)	Paid to Date:	\$968,548
Revised Budget:	\$1,729,265	Available Budget:	\$70,942

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925344-1

Current Phase: Closeout Phase %: 92% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.


Monthly Progress: Closeout is in progress. Final documents are being reviewed.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925344-2

Current Phase: Bid and Award Phase %: 65% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: AJAX



Scope: 2019 Bond Referendum
Design Services (JSES)
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

Monthly Progress: Design is complete. Pricing is in progress. Construction is scheduled for Summer 2022.