

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2022



Michael C. Riley Elementary School 200 Burnt Church Rd, Bluffton 29910

Cluster: Bluffton

Principal: Melissa Holland

Original Appropriations:	\$2,870,936	Encumbered and Paid:	\$2,342,892
Transfers/Adjustments:	\$0	Paid to Date:	\$896,542
Revised Budget:	\$2,870,936	Available Budget:	\$206,960

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925374-1


Current Phase: Closeout

Phase %: 92%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements of bullet-resistant entryways, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Closeout is in progress. Final pay application is in progress.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925374-2


Current Phase: Construction

Phase %: 48%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: AJAX



Scope: 2019 Bond Referendum
Design Services (MCRES)
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Construction in progress. Submittals are in progress.