

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2022



## May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$11,972,995
Transfers/Adjustments:	(\$5,508,291)	Paid to Date:	\$12,066,728
Revised Budget:	\$19,963,033	Available Budget:	\$7,871,649

### Phase 1 - 2019 Bond Referendum Addition


Project ID: 51925397-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

**Project Details:** Scope of work for Phase 1 to include building addition.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925397-2

Current Phase: Design

Phase %: 8% Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

**Project Details:** Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

**Monthly Progress:** Design is in progress. Construction scheduled to begin Spring 2023 for Athletics and Safety/Security.