

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2022



Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$429,104
Transfers/Adjustments:	(\$112,122)	Paid to Date:	\$0
Revised Budget:	\$2,308,389	Available Budget:	\$1,879,285

2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Design

Phase %: 10%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Project Details: Project scope includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Design is in progress. Schematic design due in September.

Playground Renovation

Project ID: 51925320-2


Current Phase: Construction

Phase %: 38%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum

Playgrounds

Project Details: Project scope includes playground renovations.

Monthly Progress: Purchase Order has been issued. Equipment is on order.