

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022




Broad River Elementary School

Facilities Update by Project Cont.

Playground Renovation Project ID: 51925340-3

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Construction Start: Q1 2021

Construction End: Q3 2021

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes new playground equipment and surface areas.

Monthly Progress: Construction is complete. Pending closeout documentation.