

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022



H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910


Cluster: Bluffton Principal: Ryan Milling

Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$5,376,200
Transfers/Adjustments:	\$1,025,245	Paid to Date:	\$3,688,874
Revised Budget:	\$5,381,544	Available Budget:	\$5,344

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1

Current Phase: Closeout Phase %: 95% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
CM Pre-Con Services (HEMMS)
Design Services printing (HEMMS)
Safety/Security
Technology /Infrastructure
Technology software


Project Details: Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Construction is complete. Closeout to take place with Phase 3.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2

Current Phase: Closeout Phase %: 95% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletic Equip Under \$5,000
Athletics
Design Services (HEMMS)
Safety/Security
Technology /Infrastructure
Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Construction is complete. Closeout to take place with Phase 3.