

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022



Hilton Head Island High School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925396-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR
 Design Firm: McMillan Pazden Smith Architecture Contractor: M.B. Kahn Construction Company, Inc.




Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology/Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Construction in progress. Submittals are in progress with vestibule work having started. Bleachers are on order. Security Vestibule work is complete. Closeout starts August. Athletics design is pending pricing.

Phase 4 - 2019 Bond Referendum Renovation **Project ID: 51925396-4**

Current Phase: Planning Phase %: 1% Delivery Method: CMAR
 Design Firm: TBD Contractor: TBD



Scope: 2019 Bond Referendum
Design for building renovations

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Design of building renovation to start in Spring of 2023. Conceptual design has been approved with design firm selection pending in July.