

# MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022



## Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,091,425
Transfers/Adjustments:	\$4,342,840	Paid to Date:	\$1,280,483
Revised Budget:	\$31,106,596	Available Budget:	\$1,015,171

### 2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Construction

Phase %: 48%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Renovations**  
**Safety/Security**

**Project Details:** Scope of work includes Safety/Security improvements and renovations to the building.  
**Monthly Progress:** GMP has been awarded. New wing foundation in progress.