

# MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022




## Hilton Head Island School for Creative Arts

### Facilities Update by Project Cont.

**Phase 3 - 2019 Bond Referendum Renovation** **Project ID: 51925363-3**

Current Phase: Construction Phase %: 70% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q1 2022 Construction End: Q4 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

**Scope: 2019 Bond Referendum**  
Design Services (HHISCA)  
Safety/Security  
Technology /Infrastructure


**Project Details:** Phase 3 scope of work includes various Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Construction is in progress. Submittals are complete. Cable pull is nearing completion. Cameras and PA system are on order.

**Playground Renovation** **Project ID: 51925363-4**

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Churchich Recreation and Design Contractor: Churchich Recreation and Design



Construction Start: Q3 2021

Construction End: Q1 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

**Scope: 2019 Bond Referendum**  
Playgrounds

**Project Details:** Scope of work includes upgrades to the Playground areas.

**Monthly Progress:** Project is complete.