

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022



Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude

Original Appropriations:	\$1,089,146	Encumbered and Paid:	\$184,422
Transfers/Adjustments:	(\$59,251)	Paid to Date:	\$118,389
Revised Budget:	\$1,029,896	Available Budget:	\$845,473

2019 Bond Referendum Renovation

Project ID: 51925338-1


Current Phase: Design

Phase %: 17%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: AJAX



Construction Start: Q4 2022 Construction End: Q2 2023

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: **2019 Bond Referendum**

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.

Monthly Progress: Design in progress. Construction scheduled to begin Winter 2022.