

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022



Riverview Charter School 81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

| | | | |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,420,511 | Encumbered and Paid: | \$429,104 |
| Transfers/Adjustments: | (\$112,122) | Paid to Date: | \$0 |
| Revised Budget: | \$2,308,389 | Available Budget: | \$1,879,285 |

2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Design

Phase %: 16%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Project scope includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Design is in progress. Schematic design due in September.

Playground Renovation

Project ID: 51925320-2


Current Phase: Construction

Phase %: 38%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Project scope includes playground renovations.

Monthly Progress: Purchase Order has been issued. Equipment is on order.