



ISD #883
Rockford Area Schools
LTFM & Abatement Bond Projects

ICS Weekly Progress Report
Friday Sept 30, 2022

Address: 6051 Ash Street, Rockford, MN 55373

Week Ending Sept 30, 2022

- Continued work @ ES:
 - Finish exporting common soils for new grades
 - Storm sewer pipe to arrived on site and began installation. 3 structures and roughly 40' of storm sewer installed
 - Begin excavations for underground storage system
 - Import gravel and bring entire site to rough sub grade of new pavement areas
- Continued work @ MS:
 - Formed concrete stairwell leading to South entrance (pour scheduled for Saturday)
 - Finish electrical utility rough in's for light poles and cameras
 - Grade entire site in preparation of asphalt base course

Week Ending October 7, 2022

- Continued work @ ES:
 - Continue excavations for underground storage system and perform test on bottom soils
 - Install underground storage system and begin backfills
 - Finish installation of storm sewer structures and pipe and backfill utilities
 - Begin installation of perimeter drain tile
- Continued work @ MS:
 - Pave entire site with base course of asphalt
 - Remove forms and backfill stairwell
 - Install light pole bases

Construction Progress Photos – MS



Conduit installed for new light poles, including extra conduit for security cameras

Forms for concrete stairs installed leading to North entry of MS



Construction Progress Photos – ES



Underground storage system arrived on site and staged for installation



Storm sewer pipe installation in progress



Storm sewer structure installation in progress



Excavation for underground storage system in progress, with average depths of 20'