

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2022



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,108,364
Transfers/Adjustments:	\$4,342,840	Paid to Date:	\$2,784,659
Revised Budget:	\$31,106,596	Available Budget:	\$998,233

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Construction

Phase %: 48%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Renovations
Safety/Security

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.
Monthly Progress: GMP has been awarded. New wing foundation in progress.