

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2022



Robert Smalls International Academy 43 W. K. Alston Dr, Beaufort 29906

Cluster: Battery Creek Principal: Bradley Tarrance

Original Appropriations:	\$62,443,864	Encumbered and Paid:	\$66,005,532
Transfers/Adjustments:	\$6,459,419	Paid to Date:	\$26,149,078
Revised Budget:	\$68,903,283	Available Budget:	\$2,897,751

Phase 1 - 2019 Bond Referendum School Repl

Project ID: 51925383-1


Current Phase: Construction

Phase %: 45%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: J.E. Dunn Construction Company



Scope: 2019 Bond Referendum
Playgrounds
School Replacement

Project Details: Phase 1 scope of work is to construct school replacement and playground replacements while current campus remains in use.

Monthly Progress: Construction in progress. Building A mezzanine slab is being poured. Building B and C structure installation complete on first floor. All slabs have been poured. B 1st floor overhead work is nearing completion. C mezzanine slab is complete. D foundations and slab complete. Underground nearing completion. E foundations and metal deck complete. Overhead work is nearing completion. Roofing started. Grease trap has been set. Block being installed. Lift station and utilities are in progress. Pump installation pending. Cooling tower installation is complete.