



ISD #883
Rockford Area Schools
LTFM & Abatement Bond Projects

ICS Weekly Progress Report
Wednesday October 26, 2022

Address: 6051 Ash Street, Rockford, MN 55373

Weeks Ending Oct 14 and 21, 2022

- Continued work @ ES:
 - Installed Underground Storage Tank and backfilled system
 - Finished installation of storm sewer structures and pipe and backfilled all utilities
 - Lowered and reinstalled watermain
 - Removed pavement and installed new curbing along South parking lot drives
 - Poured concrete curbing and walks along entirety of ES/HS site
 - Removed and reinstalled concrete entrance to Elementary
- Continued work @ MS:
 - Installed Rain Guardian Turrets and finished curb infills
 - Paved entire site with base course of asphalt
 - Removed forms and backfilled stairwell
 - Installed and poured light pole bases
 - Installed all landscaping including trees, brush, sod, and prairie grass seeding

Week Ending October 28, 2022

- Continued work @ ES:
 - Install base course and final wear course of pavement
 - Stripe pavement for parking stalls
 - Pour concrete in light pole bases
 - Prep surrounding grades for final landscaping
- Continued work @ MS:
 - Install final wear course of pavement
 - Begin installation of light poles
 - Stripe pavement for parking stalls
 - Install Basketball Hoops

Construction Progress Photos – MS



Concrete forms removed and backfilled for stairs



Installed and poured concrete for new light poles



Final landscaping installed



Base course of paving and final landscaping installed

Construction Progress Photos – ES



Pavement Removed on South HS Lot and drives



Curbing installed along South HS lot and Drives



Underground Storage System installed and being backfilled



Curbing and sidewalks installed across entire site