

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2022



## Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

Original Appropriations:	\$9,432,830	Encumbered and Paid:	\$15,420,889
Transfers/Adjustments:	\$6,079,984	Paid to Date:	\$5,642,676
Revised Budget:	\$15,512,814	Available Budget:	\$91,925

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

**Athletic Equipment <\$5,000**

**Athletics**

**Special Inspections (from District 01 Design Services)**

**Survey for Athletic**

**Project Details:** Scope of work includes new turf field, scoreboards and field house addition.

**Monthly Progress:** Construction in progress. Turf field replacement is complete. Closeout to take place with Phase 2.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925398-2


Current Phase: Construction

Phase %: 70%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

**Safety/Security**

**Survey Services (BLHS)**

**Technology /Infrastructure**

**Project Details:** Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes gym bleachers and scoreboards, softball backstop, field improvements and concession restrooms.

**Monthly Progress:** Construction in progress. IT server room renovations in nearing completion. Bullet-proof glass film is installed on the front entry. Media center renovations for server room addition are complete. Pending final items to begin closeout.