

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2022




Bluffton Middle School
30 New Mustang Dr, Bluffton 29910
 Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,949,949	Available Budget:	\$2,831,560

2019 Bond Referendum Renovation

Project ID: 51925389-1

Current Phase: Design Phase %: 10% Delivery Method: CMAR
 Design Firm: SGA Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
 Athletics
 Design Services (BLMS)
 Safety/Security
 Technology /Infrastructure

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Design is in progress. Construction has been initially scheduled for 2022.