

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2022



Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	\$8,665,607
Transfers/Adjustments:	\$3,417,192	Paid to Date:	\$1,563,898
Revised Budget:	\$8,675,966	Available Budget:	\$10,359

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
Technology /Infrastructure

Project Details: Scope of work includes Technology/Infrastructure renovation and buildout of building server rooms.

Monthly Progress: Closeout is in progress. Pending final amendment execution.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925380-2


Current Phase: Construction

Phase %: 63%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Athletics
CM Pre-Con Services (BMS)
Design Services (BMS)
Safety/Security
Survey Services (BMS)
Technology /Infrastructure

Project Details: Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Demolition of football bleachers is complete. New bleacher installation is complete. Safety/Security bullet-resistant glass and cabling on order. Athletics and technology work is commencing. Pending pre-fab buildings. Dugout improvements in progress.