

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2022



## Coosa Elementary School 45 Middle Rd, Beaufort 29907

Cluster: Beaufort

Principal: Melissa Pender

Original Appropriations:	\$1,920,353	Encumbered and Paid:	\$3,343,160
Transfers/Adjustments:	\$1,422,807	Paid to Date:	\$854,599
Revised Budget:	\$3,343,160	Available Budget:	\$0

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925334-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**

CM Pre-Con Services (CES)

Design Services printing (CES)

Special Inspections (from 52005  
Technology Project)

Technology /Infrastructure

**Project Details:** Project scope included painting of the building interior and replacement of the emergency power generator.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925334-2

Current Phase: Construction

Phase %: 48% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**

Design Services (CES)

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes Safety/Security, and Technology/Infrastructure.

**Monthly Progress:** Safety/Security bullet-resistant glass and cabling on order. Technology work is commencing. Cable tray and new wire installation is nearing completion.