

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2022



## Hilton Head Island High School Facilities Update by Project Cont.

**Phase 3 - 2019 Bond Referendum Renovation** **Project ID: 51925396-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR  
 Design Firm: McMillan Pazden Smith Architecture Contractor: M.B. Kahn Construction Company, Inc.




**Scope: 2019 Bond Referendum**  
**Athletics**  
**Safety/Security**  
**Technology/Infrastructure**

**Project Details:** Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

**Monthly Progress:** Construction in progress. Submittals are in progress with vestibule work having started. Bleachers are on order. Security Vestibule work is complete. Closeout starts August. Athletics design is pending pricing. Early civil design package pending. Final CD's scheduled for February 2023 for Fieldhouse.

**Phase 4 - 2019 Bond Referendum Renovation** **Project ID: 51925396-4**

Current Phase: Planning Phase %: 1% Delivery Method: CMAR  
 Design Firm: TBD Contractor: TBD



**Scope: 2019 Bond Referendum**  
**Design for building renovations**

**Project Details:** Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

**Monthly Progress:** Design of building renovation to start in Spring of 2023. Conceptual design has been approved with design firm selection pending in July.