

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2022



Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort Principal: Vicki Goude


Original Appropriations:	\$1,089,146	Encumbered and Paid:	\$184,422
Transfers/Adjustments:	(\$59,251)	Paid to Date:	\$184,422
Revised Budget:	\$1,029,896	Available Budget:	\$845,473

2019 Bond Referendum Renovation

Project ID: 51925338-1

Current Phase: Design Phase %: 17% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: AJAX



Scope: 2019 Bond Referendum
Design Services (PRES)
Safety/Security
Technology /Infrastructure

Project Details: Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.


Monthly Progress: Design in progress. Construction scheduled to begin Winter 2022.

Playground Renovation

Project ID: 51925338-2

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Playworld Contractor: Playworld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of Work to include playground renovations.

Monthly Progress: Design in progress. Construction scheduled to begin Winter 2022.