

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2022



Robert Smalls International Academy

43 W. K. Alston Dr, Beaufort 29906

Cluster: Battery Creek Principal: Bradley Tarrance

Original Appropriations:	\$62,443,864	Encumbered and Paid:	\$66,040,443
Transfers/Adjustments:	\$6,459,419	Paid to Date:	\$28,119,967
Revised Budget:	\$68,903,283	Available Budget:	\$2,862,840

Phase 1 - 2019 Bond Referendum School Repl

Project ID: 51925383-1


Current Phase: Construction

Phase %: 45%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: J.E. Dunn Construction Company



Scope: 2019 Bond Referendum

Playgrounds

School Replacement

Project Details: Phase 1 scope of work is to construct school replacement and playground replacements while current campus remains in use.

Monthly Progress: Construction in progress. Building A final structural walls are nearing completion prior to installing primary joist. Building B and C structure installation complete on first floor. All slabs have been poured. B 1st floor overhead work is nearing completion. C mezzanine slab is complete. D foundations and slab complete. Underground nearing completion. Steel work is complete with block walls in progress. E foundations and metal deck complete. Overhead work is nearing completion. Roofing is on-going. Grease trap has been set. Block being installed. Lift station and utilities are in progress. Pump installation pending. Cooling tower installation is complete.