

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2022



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$55,017,663
Transfers/Adjustments:	\$0	Paid to Date:	\$40,443,266
Revised Budget:	\$56,075,773	Available Budget:	\$1,058,110

2019 Bond Referendum Renovation

Project ID: 51925392-1


Current Phase: Construction

Phase %: 75%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Design Consultants
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. A Hall, B1, and D Hall are occupied. A and B1 are in final punch. B2 and C2 ceiling work is nearing completion. C1 media center overhead work is in progress. E electrical rough-in in progress. Generator installation is in progress. F foundation has been placed with wall rebuild in progress. G main gym is pending final cameras and wireless access points. G aux gym is nearing completion with turnover estimated for January. H Hall kitchen renovation is complete. Locker room renovations are pending flooring and fixtures. Weight room addition is complete, less roll-up door installation. Concession stand and fieldhouse construction pending wall board installation. Turf field and irrigation is complete. Track surface in progress. Press box, batting cages are complete. Underground utilities nearing completion. Final punch on athletics and A and B halls are in progress.