

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2022



## H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910


Cluster: Bluffton      Principal: Ryan Milling

Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$5,377,399
Transfers/Adjustments:	\$1,025,245	Paid to Date:	\$4,421,446
Revised Budget:	\$5,381,544	Available Budget:	\$4,146

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1

Current Phase: Closeout      Phase %: 95%      Delivery Method: CMAR  
Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



- Scope: 2019 Bond Referendum**
- Athletics
  - CM Pre-Con Services (HEMMS)
  - Design Services printing (HEMMS)
  - Safety/Security
  - Technology /Infrastructure
  - Technology software


**Project Details:** Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

**Monthly Progress:** Construction is complete. Closeout to take place with Phase 3.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2

Current Phase: Closeout      Phase %: 95%      Delivery Method: CMAR  
Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



- Scope: 2019 Bond Referendum**
- Athletic Equip Under \$5,000
  - Athletics
  - Design Services (HEMMS)
  - Safety/Security
  - Technology /Infrastructure
  - Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

**Monthly Progress:** Construction is complete. Closeout to take place with Phase 3.