

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2022



Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926


Cluster: Hilton Head Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$3,491,284
Transfers/Adjustments:	(\$688,327)	Paid to Date:	\$3,286,356
Revised Budget:	\$9,448,088	Available Budget:	\$5,956,804

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
CM Pre-Con Services (HHIHS)
Special Inspections (from District
01 Design Services)

Project Details: Phase 1 scope of work includes stadium improvements to the lights.
Monthly Progress: Phase 1 work is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Complete Phase %: 100% Delivery Method: CMAR
Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
Athletics
Design Services (HHIHS)
Survey Services (HHIHS)

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.
Monthly Progress: Construction in complete.