

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2022



## Lady's Island Elementary School 73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort      Principal: Davina Coleman


Original Appropriations:	\$1,757,099	Encumbered and Paid:	\$3,981,923
Transfers/Adjustments:	\$2,228,665	Paid to Date:	\$832,961
Revised Budget:	\$3,985,764	Available Budget:	\$3,840

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925335-1

Current Phase: Closeout      Phase %: 92%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**  
 Playgrounds  
 Safety/Security  
 Special Inspections (from District 01 Design Services)  
 Survey Services (LIES)  
 Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems. Playground areas will be updated.


**Monthly Progress:** Construction is complete. Closeout is in progress. Pending final pay application and change order.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925335-2

Current Phase: Construction      Phase %: 58%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: AJAX



**Scope: 2019 Bond Referendum**  
 CM Pre-Con Services (LIES)  
 Design Services (LIES)  
 Safety/Security  
 Technology /Infrastructure  
 Technology under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, and electrical systems.

**Monthly Progress:** Construction is starting. Pre-construction and mobilization is complete. Electrical work has begun. Completion percentage has been adjusted to reflect the scope of work completed to date.