

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2022



Michael C. Riley Elementary School 200 Burnt Church Rd, Bluffton 29910

Cluster: Bluffton Principal: Melissa Holland


Original Appropriations:	\$2,870,936	Encumbered and Paid:	\$6,547,654
Transfers/Adjustments:	\$3,713,656	Paid to Date:	\$961,187
Revised Budget:	\$6,584,592	Available Budget:	\$36,938

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925374-1

Current Phase: Closeout Phase %: 92% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements of bullet-resistant entryways, Technology Infrastructure improvements, and upgrades to the Playground areas.


Monthly Progress: Closeout is in progress. Final pay application is in progress.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925374-2

Current Phase: Construction Phase %: 50% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: AJAX



Scope: 2019 Bond Referendum
CM Pre-Con Services (MCRES)
Design Services (MCRES)
Safety/Security
Special Inspections (from District 01 Design Services)
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Construction in progress. Submittals are in progress. Mobilization complete. Electrical and technology is beginning at the Early Learning Center with cable tray and raceway installation in progress. HVAC work is in progress at the elementary school.