

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2022



Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude


| | | | |
|--------------------------|-------------|----------------------|-----------|
| Original Appropriations: | \$1,089,146 | Encumbered and Paid: | \$185,292 |
| Transfers/Adjustments: | (\$58,381) | Paid to Date: | \$185,292 |
| Revised Budget: | \$1,030,765 | Available Budget: | \$845,473 |

2019 Bond Referendum Renovation

Project ID: 51925338-1

Current Phase: Design Phase %: 17% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: AJAX



Scope: 2019 Bond Referendum
Design Services (PRES)
Safety/Security
Technology /Infrastructure

Project Details: Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.


Monthly Progress: Design in progress. Construction scheduled to begin Winter 2022.

Playground Renovation

Project ID: 51925338-2

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Playworld Contractor: Playworld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of Work to include playground renovations.

Monthly Progress: Design in progress. Construction scheduled to begin Winter 2022.