

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2022



## Beaufort High School

84 Sea Island Pkwy, Beaufort 29907

Cluster: Beaufort

Principal: Charity B. Summers

Original Appropriations:	\$9,029,903	Encumbered and Paid:	\$13,565,188
Transfers/Adjustments:	\$4,538,905	Paid to Date:	\$11,530,527
Revised Budget:	\$13,568,808	Available Budget:	\$3,620

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925390-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



#### Scope: 2019 Bond Referendum

- Athletics
- CM Pre-Con Services (BHS)
- Design Services
- Design Services printing (BHS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Special Inspections (from District 01 Design Services)\*
- Survey for Athletic Fields
- Survey Services (BHS)
- Technology /Infrastructure
- Technology Items under \$5,000
- Technology software
- Utility Permits and Fees

**Project Details:** Phase 1 scope of work includes Safety/Security, Technology/Infrastructure, and athletic improvements.

**Monthly Progress:** Closeout is complete.