

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2022



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,949,949	Available Budget:	\$2,831,560

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Bid and Award

Phase %: 37%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Design Services (BLMS)

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: GMP negotiations are in progress. Construction has been initially scheduled for 2022.