

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2022



## Michael C. Riley Elementary School 200 Burnt Church Rd, Bluffton 29910

Cluster: Bluffton

Principal: Melissa Holland

Original Appropriations:	\$2,870,936	Encumbered and Paid:	\$6,547,654
Transfers/Adjustments:	\$3,713,656	Paid to Date:	\$961,187
Revised Budget:	\$6,584,592	Available Budget:	\$36,938

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925374-1


Current Phase: Closeout

Phase %: 92%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements of bullet-resistant entryways, Technology Infrastructure improvements, and upgrades to the Playground areas.

**Monthly Progress:** Closeout is in progress. Final pay application is in progress.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925374-2


Current Phase: Construction

Phase %: 50%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: AJAX



Scope: 2019 Bond Referendum

CM Pre-Con Services (MCRES)

Design Services (MCRES)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

**Monthly Progress:** Construction in progress. Submittals are in progress. Mobilization complete. Electrical and technology is beginning at the Early Learning Center with cable tray and raceway installation in progress. HVAC work is in progress at the elementary school.