

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2022



## River Ridge Academy

3050 River Ridge Dr, Bluffton 29910

Cluster: Bluffton

Principal: Brian Ryman

Original Appropriations:	\$12,404,140	Encumbered and Paid:	\$8,882,281
Transfers/Adjustments:	(\$1,476,897)	Paid to Date:	\$8,882,281
Revised Budget:	\$10,927,243	Available Budget:	\$2,044,962

### Phase 1 - 2019 Bond Referendum Additions


Project ID: 51925379-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum Additions**

**Project Details:** Phase 1 scope of work includes three new classroom building additions.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925379-2

Current Phase: Design

Phase %: 15% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: CPPI



Scope: **2019 Bond Referendum Athletics Safety/Security**

**Project Details:** Phase 2 scope of work include Safety/Security improvements involving new doors and hardware, security system improvements, cameras and fencing. Athletic improvements to include football field lighting, and restroom/concession/storage.

**Monthly Progress:** Design in progress. Design Development in review.