

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2023




## Beaufort High School Facilities Update by Project Cont.

Phase 2 - 2019 Bond Referendum Renovation Project ID: 51925390-2

Current Phase: Closeout Phase %: 96% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Athletics**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Phase 2 scope of work includes Safety/Security upgrades to the camera and security systems. Additional upgrades to the Technology/Infrastructure related to server room improvements, and various athletic improvements including the wrestling/weight room.

**Monthly Progress:** Construction in complete. Closeout is in progress. Pending software updates to audio components in classrooms.