

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2023



## Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

Original Appropriations:	\$9,432,830	Encumbered and Paid:	\$15,423,699
Transfers/Adjustments:	\$6,101,089	Paid to Date:	\$7,833,654
Revised Budget:	\$15,533,919	Available Budget:	\$110,220

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletic Equipment <\$5,000

Athletics

Special Inspections (from District 01 Design Services)

Survey for Athletic

**Project Details:** Scope of work includes new turf field, scoreboards and field house addition.

**Monthly Progress:** Construction in progress. Turf field replacement is complete. Closeout to take place with Phase 2.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925398-2


Current Phase: Construction

Phase %: 70%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Safety/Security

Survey Services (BLHS)

Technology /Infrastructure

Technology Items under \$5,000

**Project Details:** Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes gym bleachers and scoreboards, softball backstop, field improvements and concession restrooms.

**Monthly Progress:** Construction in progress. IT server room renovations in nearing completion. Bullet-proof glass film is installed on the front entry. Media center renovations for server room addition are complete. Pending final ATS installation before closeout begins.