

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2023




## Hilton Head Island High School

### Facilities Update by Project Cont.

**Phase 3 - 2019 Bond Referendum Renovation** **Project ID: 51925396-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

**Athletics**

**Safety/Security**

**Technology/Infrastructure**


**Project Details:** Phase 3 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

**Monthly Progress:** Construction in progress. Submittals are in progress with vestibule work having started. Bleachers are on order. Closeout starts August. Athletics design is pending pricing. Early civil design package pending. Final CD's scheduled for March 2023 for Fieldhouse.

**Phase 4 - 2019 Bond Referendum Renovation** **Project ID: 51925396-4**

Current Phase: Design Phase %: 5% Delivery Method: CMAR

Design Firm: Little Diversified Architectural Consulting Contractor: TBD



**Scope: 2019 Bond Referendum**

**Design for building renovations**

**Project Details:** Phase 4 scope of work includes design of various Building Renovations.

**Monthly Progress:** Design of building renovation to start in Spring of 2023. Design firm has been selected with contract pending execution.