

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2023



## Lady's Island Middle School 30 Cougar Dr, Lady's Island 29907


Cluster: Beaufort      Principal: Dr. Chavon Browne

Original Appropriations:	\$2,517,742	Encumbered and Paid:	\$1,691,690
Transfers/Adjustments:	(\$815,384)	Paid to Date:	\$1,670,995
Revised Budget:	\$1,702,358	Available Budget:	\$10,668

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925381-1

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum
- CM Pre-Con Services (LIMS)
- Design Services
- Design Services printing (LIMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Technology /Infrastructure
- Technology Items under \$5,000
- Technology software


**Project Details:** Phase 1 scope of work includes painting of the interior corridors, security vestibule renovations, and upgrades to the IT closets.

**Monthly Progress:** Closeout is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925381-2

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum
- Safety/Security
- Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Project is complete.