

# MHS Logistics Plan

Utility Tie-in

School Access

School Access

New Building

Gate

Construction Lay Down

Gate

SE 25th Ave

Dumpsters  
Lumber  
Tools  
Trailer  
Skidsteer  
Generator

Possible Contractor Parking

## Legend

- Classroom Trailer Route
- Primary Delivery Route
- Temporary Fence
- Rock Areas

## Site Schedule

- 3/14 Mobilize on Site
- 3/15 Rock Construction Lay-Down Area
- 3/23 Track Closes for Classroom Install
- 3/26 Utility Tie-in Starts

## Trailer Delivery Schedule

- 3/27 5 Classrooms
- 4/5 2 Classrooms
- 4/16 3 Classrooms
- 5 Restrooms
- 4/20 1 Classroom
- 5/14 5 Classrooms
- 5/21 3 Classrooms

\*Dates are tentative and may change