



## 2017 BOND PROJECTS – BOARD UPDATE

### Bunker Hill ES Replacement

Spring Branch Independent School District

Stantec Project No. 214000788

October 31, 2022

#### 1) **PROJECT TEAM:**

Owner:	Spring Branch ISD	Assoc. Supt. For Operations:	Travis Stanford
SBISD Project No.	67224	Project Managers:	Geoff Bay
Architect:	Stantec Architecture, Inc.	Partner-in-Charge:	Jennifer Henrikson
		Project Manager:	Gary Dunn
CM@Risk:	Durotech		

#### 2) **GENERAL SCOPE OF WORK:**

Replacement of Bunker Hill Elementary School with new 700 student campus on existing site. Scope includes demolition of existing campus, construction of new building and associated site work.

##### **Off-Site Transition:**

Transition will be done on-site as determined feasible in Summer 2019 Test Fit Study

#### 3) **BOND PLAN PROJECT TIMELINE:**

PROJECT ADVISORY TEAM	JANUARY 2020 – AUGUST 2020
CM@R SELECTION	MARCH 2020
PROGRAMMING/FACT FINDING	OCTOBER 2019 – DECEMBER 2019
SCHEMATIC DESIGN	JANUARY 2020 – APRIL 2020
DESIGN DEVELOPMENT	APRIL 2020 – JUNE 2020
CONSTRUCTION DOCUMENTS	JUNE 2020 – SEPTEMBER 2020
PERMIT RECEIVED	JANUARY 2021
BIDDING / BOARD APPROVAL	SEPTEMBER 2020 – NOVEMBER 2020
<b>CONSTRUCTION PHASE</b>	<b>DECEMBER 2020 – OCTOBER 2022</b>
OCCUPANCY	JULY 2022

Current Point

#### 4) **PROJECT STATUS OVERVIEW**

Project is in Construction phase.

#### 5) **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Playground Completed
- Landscaping
- Begin Installation of Track and play field grading



**Stantec**

**Stantec Architecture Inc.**

910 Louisiana Street, Suite 2600, Houston TX 77002

**6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Complete Landscaping
- Complete Play field final grading and place irrigation/sod
- Complete track paving

**7) PHOTOGRAPHS:**

Learning Plaza





## Learning Plaza





## Playground







**Stantec**

**Stantec Architecture Inc.**

910 Louisiana Street, Suite 2600, Houston TX 77002

Front Entry



North Elevation

