



# Agenda Request Form

Meeting Date	Agenda Item Number
August 20, 2020	F-1

Title
Monthly Update on Capital Outlay Projects
Requested Action
School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects
Summary Explanation and Background
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.
Priority Area
Organizational and Operational Effectiveness
Financial Impact
N/A
Exhibits: (List)
See Attachment
Source of Additional Information
William J. Sebring 770.479.1871 Steve Werner 770.479.1871



**DATE:** 10 July 2020  
**TO:** Dr. Brian V. Hightower  
Superintendent of Schools  
**FROM:** William J. Sebring  
Chief Support Services Officer  
**SUBJECT:** Construction Status Reports

---

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

#### Bus Shop I – New Fuel Island

- Long lead items (i.e. fuel tanks, fueling equipment and canopies) have been released for fabrication.
- General Contractor plans to mobilize early September.
- This project is scheduled for completion March 2021.

#### Creekview HS Agri-Science Lab

- Interior finish-work underway.
- Canopies and sidewalks are in place.
- Landscape sod is complete.
- This project is scheduled for completion December 2020.

#### Etowah HS Athletic Facility Improvements

- Underground utility installation is progressing.
- Grading for MSE wall at the visitor's fieldhouse is underway.
- This project is scheduled for completion August 2021.

#### Woodstock MS Classroom Addition

- Temporary construction fencing is in place.
- Rock removal is complete.
- Building footing and pad grading is underway.
- This project is scheduled for completion August 2021.

Woodstock HS Auxiliary Gym

- Building footing and pad grading is underway.
- Access drive and parking area grading is in progress.
- Preparation for curb and gutter installation has begun.
- This project is scheduled for completion August 2021.



WJS

WJS/SW:mm  
Attachments

# Creekview High School Agri-Science Lab



Interior View

# Creekview High School Agri-Science Lab



Exterior View

# Etowah High School Athletic Facility Improvements



Aerial View

# Woodstock High School Auxiliary Gym



Aerial View

Woodstock Middle School Classroom Addition



Exterior View