

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2023



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard


| | | | |
|--------------------------|--------------|----------------------|--------------|
| Original Appropriations: | \$56,075,773 | Encumbered and Paid: | \$55,121,038 |
| Transfers/Adjustments: | \$0 | Paid to Date: | \$45,326,990 |
| Revised Budget: | \$56,075,773 | Available Budget: | \$954,734 |

2019 Bond Referendum Renovation

Project ID: 51925392-1

Current Phase: Construction Phase %: 83% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Design Consultants
- Design Services (BCHS)
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. A Hall, B1, and D Hall are occupied. A and B1 final punch is complete. B2 and C2 ceiling work is nearing completion, with furniture delivery expected in February. C1 media center overhead work is in complete with ceilings being installed. E electrical main electrical closet improvements are in progress. Generator installation is complete. F corridor overhead nearing completion. Wall installation complete with Electrical/Fire Protection/Plumbing on-going. G main gym is pending final cameras and wireless access points. G aux gym is complete and turned over. H Hall kitchen renovation is complete. Custodial restroom improvements in progress. Locker room renovations are nearing completion. Weight room addition is complete, less roll-up door installation. Concession stand and fieldhouse camera installation expected in February. Turf field and irrigation is complete. Track surface in progress. Press box, batting cages are complete. Underground utilities nearing completion. Greenhouse installation in progress. Transformer installation is complete. Auditorium renovations are beginning.