

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2023




## Bluffton High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925398-3

Current Phase: Construction Phase %: 53% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum**

Athletics

Design Services (BLHS)

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Technology/Infrastructure improvements to the server rooms.

**Monthly Progress:** Gym renovations and bleacher installation are complete. Playclock installation complete. Technology materials such as cable tray, boxes, and raceways installation in progress. Fieldhouse wall installation is in progress. Pending brick delivery for fieldhouse. Scheduled delivery is end of March.